

# MUNICIPAL INFRASTRUCTURE GRANT MONTHLY AND QUARTERLY REPORTING TEMPLATE

MUNICIPALITY: Kareeberg NCD74

MONTH: March 2017

MIS Form ID	Nat / Prov Project Registration Number (as on the registration letter)	Project Location: Ward No and Village Name (MIG 1 - 3.3)	Project Title	MIG Category (B.P or E)	Project Type (water, sanitation etc)	New / Rehabilitation	Bulk Project (Yes / No)	Internal Rehabilitation (Yes / No)	Rural / Urban	ERWP (Yes / No)	Planned poor households benefited or km's roads constructed in 2015/16 FY	Progress in previous FY(s) - Poor households benefited or km's roads constructed
MIG 1			MIG 1 or PMU	MIG 1 - 3.2	MIG 1 - 3.4	MIG 1 - 3.2	MIG 1 - 6	MIG 1 - 6	MIG 1 - 3.2	MIG 1 - 3.2		
218781	MIG/NC0542/R/ST/14/16	Carnarvon Ward 2	Streets and Stormwater Phase 2	B	Roads	New	No	No	Rural	No	1.344	0
228121	MIG/NC0541/R/ST/14/16	Vanwyksvlei Ward 4	Streets and Stormwater Phase 2	B	Roads	New	No	No	Rural	No	0.335	0
232873	MIG/NC0557/CF/Sp/14/16	Carnarvon Ward 2	Sport Complex Phase 2	B	Sport & Recreation	New	No	No	Rural	No	860	0
242620	MIG/NC0593/S/16/18	Vosburg Ward 3	Upgrading of Sewerage Phase 1	B	Sanitation	New	Yes	No	Rural	No	144	0
230489	MIG/NC0554/C/15/16	Vosburg Ward 3	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	144	0
230492	MIG/NC0553/C/15/16	Vanwyksvlei Ward 4	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	360	0
232834	MIG/NC0558/CL/15/16	Carnarvon Ward 4 and Vosburg Ward 3	High Mast Lights	B	High Mast Lighting	New	No	No	Rural	No	169	0

## CHIEF FINANCIAL OFFICER (Acting)

NAME: T de Kock  
SIGNATURE: [Signature]  
DATE: 30-03-2017  
CONTACT DETAILS: 053 3952 3012

## SIGNED BY MUNICIPAL MANAGER (Or delegated person, include letter of delegation)

NAME: A van Schalkwyk  
SIGNATURE: [Signature]  
DATE: 31-03-2017  
CONTACT DETAILS: 053 3952 3012

Progress in current FY - Poor households benefited or km's roads constructed	Project Status (Not registered, Registered, Design & Tender, Contractor appointed, Construction <= 25%, <= 50%, <= 75%, <= 99%, completed, retention)	Project start date yy-mm-dd	Project end date yy-mm-dd
		As per IP	As per IP
0.5	Construction=50%	Jul-16	31-03-2016
0.1	Construction=50%	Jul-16	31-03-2016
	Construction=75%	Jul-15	31-05-2015
0	Tender		
	Construction=40%	Feb 2015	15-10-2015
	Construction= 80%	Feb 2015	30-09-2015
	Registered	Project will start in 2016/17 book year	

[illegible]

[illegible]