



Municipal
Infrastructure
Grant

MUNICIPAL INFRASTRUCTURE GRANT MONTHLY AND QUARTERLY REPORTING TEMPLATE

MUNICIPALITY:

Kareeberg NCO74

MONTH: Julie 2017

MIS Form ID	Nat / Prov Project Registration Number (as on the registration letter)	Project location: Ward No and Village Name (MIG1 - 3.3)	Project Title	MIG Category (B/P or E)	Project Type (water, sanitation etc)	New / Rehabilitate	Bulk Project (Yes / No)	Internal Relocation (Yes / No)	Rural / Urban	EPWP (Yes / No)	Planned poor households benefited or km's roads constructed	Planned poor households benefited or km's roads constructed in 2016/16 FY
MIG 1			MIG 1 or PMU	MIG 1 - 3.2	MIG 1 - 3.4	MIG 1 - 3.2	MIG 1 - E	MIG 1 - E	MIG 1 - 3.2	MIG 1 - 3.2	MIG 1 - 4.1	
218781	MIG/NCO542/R/ST/14/16	Carnarvon Ward 2	Streets and Stormwater Phase 2	B	Roads	New	No	No	Rural	No	1.344	1.344
	Business Plan submitted	Carnarvon Ward 2	Streets and Stormwater	B	Roads	New	No	No	Rural	No		
242620	MIG/NCO593/S/16/18	Vosburg Ward 3	MIG 1333:Kareeberg-Vosburg: Construction of Main Outfall Sewer Line	B	Sanitation	New	Yes	No	Rural	No	144	144
230489	MIG/NCO554/C/15/16	Vosburg Ward 3	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	144	144
230492	MIG/NCO553/C/15/16	Vanwyksvlei Ward 4	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	360	360

CHIEF FINANCIAL OFFICER (Acting)

NAME:

T de Kock

SIGNATURE:

T de Kock

DATE:

31-07-2017

CONTACT DETAILS:

053 382 3012

SIGNED BY MUNICIPAL MANAGER (Or delegated person, include letter of delegation)

NAME:

A van Schoikwyk

SIGNATURE:

A van Schoikwyk

DATE:

31-07-2017

CONTACT DETAILS:

053 382 3012

Progress in previous FY(s) - Poor households benefitted or km's roads constructed	Progress in current FY - Poor households benefitted or km's roads constructed	Project Status (Not registered, Registered, Design & Tender, Contractor appointed, Construction <=25%, <=50%, <=75%, <=95%, completed, intention)	Project start date yy-mm-dd	Project end date yy-mm-dd
	0	Registered	As per IP Jul-16	As per IP Nov-17
		Not Registered		
0	0	Design & Tender	Jul-17	Dec-17
0		Construction=80%	Feb 2015	Sep-17
0		Construction=40%	Feb 2015	Sep-17

[illegible]