



Municipal
Infrastructure
Grant

MUNICIPAL INFRASTRUCTURE GRANT MONTHLY AND QUARTERLY REPORTING TEMPLATE

MUNICIPALITY:

Kareeberg NC074

MONTH: August 2017

MIS Form ID	Nat / Prov Project Registration Number (as on the registration letter)	Project location: Ward No and Village Name (MIG 3.3)	Project Title	MIG Category (B, P or E)	Project Type (water, sanitation etc)	New / Rehabilitate	Bulk Project (Yes / No)	Internal Reticulation (Yes / No)	Rural / Urban	EPWP (Yes / No)	Planned poor households benefited or km's roads constructed	Planned poor households benefited or km's roads constructed in 2015/16 FY
MIG 1			MIG 1 or PMU	MIG 1 - 3.2	MIG 1 - 3.4	MIG 1 - 3.2	MIG 1 - 6.	MIG 1 - 6.	MIG 1 - 3.2	MIG 1 - 3.2	MIG 1 - 4.1	
218781	MIG/NC0542/R-ST/14/16	Carnarvon Ward 2	Streets and Stormwater Phase 2	B	Roads	New	No	No	Rural	No	1.344	1.344
	Business Plan submitted	Carnarvon Ward 2	Streets and Stormwater	B	Roads	New	No	No	Rural	No		
242620	MIG/NC0593/S/16/18	Vosburg Ward 3	MIG 1333:Kareeberg;Vosburg: Construction of Main Outfall Sewer Line	B	Sanitation	New	Yes	No	Rural	No	144	144
230489	MIG/NC0554/C/15/16	Vosburg Ward 3	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	144	144
230492	MIG/NC0553/C/15/16	Vanwyksvlei Ward 4	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	360	360

CHIEF FINANCIAL OFFICER (Acting)

NAME:

T de Kock

SIGNATURE:

T de Kock

DATE:

31-08-2017

CONTACT DETAILS:

053 382 3012

SIGNED BY MUNICIPAL MANAGER (Or delegated person, include letter of delegation)

NAME:

A van Schaikwyk

SIGNATURE:

A van Schaikwyk

DATE:

31-08-2017

CONTACT DETAILS:

053 382 3012

Progress in previous FY(s) - Poor households benefitted or km's roads constructed	Progress in current FY - Poor households benefitted or km's roads constructed	Project Status (Not registered, Registered, Design & Tender, Contractor appointed, Construction <=25%, <=50%, <=75%, <=95%, completed, retention)	Project start date yy-mm-dd As per IP	Project end date yy-mm-dd As per IP
0	0.5	Registered	Jul-16	Nov-17
		Not Registered		
0	0	Design & Tender	Jul-17	Dec-17
0		Construction=80%	Feb 2015	Sep-17
0		Construction= 40%	Feb 2015	Sep-17

Total Project Cost	Registered MIG Funds	Counter Funding	Budgeted MIG Funds (2017/18)	Total Actual Expenditure on MIG funds in Previous FYs (incl 2016/17)	Current FY - Total Actual Expenditure on MIG funds in the 2017/18 FY	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18
MIG 1 - 3.4	MIG 1 - 3.4	MIG 1 - 3.4	As per IP												
12 521 288.75	10 983 586.62	1537702.13	3 197 000	2 160 792.45	12 021.30	-	12 021.30								
	Business Plan Submitted during April 2017		3 278 000												
19 591 104.78															
7553159.23	6625578.27	927580.96	1300000	293172.57	79 390.83	-	79 390.83								
3 606 529.54	3 606 529.54	-	300000	0.00	-	-									
3 583 080.31	3 583 080.31	-	20000	0.00	-	-									
			8 095 000		91 412.13	-	91 412.13	-	-	-	-	-	-	-	-

[illegible]